STATE WATER RESOURCES CONTROL BOARD · DRILLER WELL LOG

WELL NO. WCR2023-001266 · API 04-029-88123

OPERATOR: Occidental Petroleum

LOCATION: Kern COUNTY · LAT 35.3678 · LONG -118.4524

SPUD DATE: 2023-02-14 · COMPLETED: 2023-03-30

TOTAL DEPTH: 8200 FT · FORMATION: Stevens Sand · Monterey Shale

---

FORMATION LOG · DRILLER'S REMARKS (HANDWRITTEN ENTRIES)

0 - 240 ft · Brown clay and gravel. Water table at 40 ft.

240 - 690 ft · Sticky blue shale. Lost 40 bbl mud at 510 ft.

690 - 8200 ft · Hard sandstone stringers (Stevens Sand / Monterey Shale).

Set 7 inch casing at 8200 ft with 350 sacks cement.

Static fluid level 62 ft. Pump tested at 120 GPM for 8 hours.

Mud weight 11.2 ppg. Viscosity 45 sec. BOP 10 ft hv.

CHECKED BY FIELD DRILLER ft bk · 05/12 SMD SIGNED

NOTE: slight gas show observed at 1,450 ft. Watch pressure!

Casing shoe pressure tested to 450 psi · held OK